


CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
1st QUARTER, CY 2021

Municipality of Capas

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Upgrading and Improvement of the Municipal Hospital of Capas (ONC)	Municipal Compound, Sto. Domingo II	₱ 19,980,102.00	September 7, 2020	October 15, 2020	100%	19,980,102.00		
Construction of Event Area	Capas Plazuela, Brgy. Sto Rosario, Capas, Tarlac	₱ 11,613,638.00	December 7, 2020	June 4, 2021	35%	4,084,173.00		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


ESPER A. DIZON
 Local Budget Officer


ROLANDO T. DOMINGO
 Local Accountant


HON. REYNALDO L. CATA CUTAN LL.B., DPA
 Local Chief Executive