



**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
2nd QUARTER, CY 2021**


Municipality of Capas

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Construction of Event Area - Phase 1	Capas Plazuela, Brgy. Sto Rosario, Capas, Tarlac	₱ 11,613,638.00	December 7, 2020	June 4, 2021	77%	8,912,738.90		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


ESPER A. DIZON
Local Budget Officer


ROLANDO T. DOMINGO
Local Accountant


HON. REYNALDO L. CATA CUTAN LL.B. DPA
Local Chief Executive