

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
4th QUARTER, CY 2022

Municipality of Capas

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Disaster Rehabilitation and Reconstruction Assistance Program	Brgy. O'Donnell, Capas, Tarlac	₱ 1,722,336.00	September 30, 2022	November 8, 2022	100%	1,718,814.00		
Construction of Local Road	Sitio San Jose, Cutcut 1	₱ 5,000,000.00	December 28, 2022	February 15, 2023	0%	-		
Construction of Local Roads	Cutcut 1 to San Jose Road	₱ 7,579,105.00	September 27, 2022	December 1, 2022	100%	7,572,381.00		
	Sta. Lucia to Sito Pingal Road	₱ 1,915,325.00	September 27, 2022	October 26, 2022	100%	1,911,893.00		
	O'Donnell to Sitio Bilad Road	₱ 6,237,521.00	September 27, 2022	December 1, 2022	100%	6,230,111.00		
	Dolores to Talaga Road	₱ 2,905,646.00	September 27, 2022	November 10, 2022	100%	2,901,650.00		
	Talaga to Sta. Rosa Road	₱ 1,362,403.00	September 27, 2022	October 26, 2022	100%	1,357,840.00		
Livelihood Training	Capas, Tarlac	₱ 1,600,000.00	December 1, 2022	December 19, 2022	100%	1,600,000.00		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

GINA M. INTONG
Local Budget Officer

RHYZETH P. MALIWAT
Local Accountant

ATTY. ROSELLER B. RODRIGUEZ
Local Chief Executive